



CSA Group Testing & Certification Inc.
CSA Group Bayern GmbH
Straubinger Straße 100, 94447 Plattling,
Germany.

Customer ID	0006025564	Account	JZPE POWER TRANSFORMER (JIANGSU) CO.,LTD
Contact	Han Meng	Address	Longxi Industrial Zone , JiangYan District, Taizhou, Jiangsu 225500 China
Project Number	80258622		

Special Inspection Report

Work Order	00040430	Usage Decision	Product labeled
Work Order Line	00000001	Label Applied	Yes
Item Number		Start Date	7/28/2025 1:00 PM
Product	Dry Type Transformer	Report Generation Date	9/4/2025 12:06 AM
Model	SGB-3750/13.8		
Manufacturer's Name	JZPE POWER TRANSFORMER (JIANGSU) CO.,LTD		

Inspection Address

Longxi Industrial Zone ,
JiangYan District,
Taizhou, Jiangsu 225500
China

Labels Applied

Material	Label Serial Number	Quantity	Unit Serial Number
1002210	C2977373	1.00	MYG2505332
1002210	C2977374	1.00	MYG2505324

Inspection Method QD-1055-WI-INSP

Electrical Ratings

Voltage Values H.V.: 13800 V Delta, L.V.: 600/347 V Wye-n

Frequency	60 Hz
Power Values	3750 kVA
No of Wires	4
No of phases	3
SCCR:	N/A
Connection type	Permanently connected
Enclosure Type	indoor use
Environmental Test Conditions	Indoor, Normal Temperature and Humidity.

Test Results

Test Type	Duration of Test	Test Value	Pass/Fail	Test Equipment	Cal Due Date	S/N or ID	Number of Units
-----------	------------------	------------	-----------	----------------	--------------	-----------	-----------------

Test Result Summary

The following design tests on serial no MYG2505324 of transformer were performed at Longxi Industrial Zone ,JiangYan District,Taizhou, Jiangsu 225500, China, in accordance with CSA C22.2 No. 47:13, with satisfactory result.
Refer to Illustration 6.

Note: Lab capacity was evaluated before performing the tests according to IEC 17025.

- a) information on other third-party qualifications, if available;
N/A
- b) relevant test procedures or other information to ensure the tests are conducted correctly;
Witness tests by CSA SIR Karl and Hans
- c) training records for staff performing testing or other evidence of staff competence;
Refer to training records
- d) information on the calibration procedures;
Have CNAS and ilac-MRA marked.
- e) list of test equipment and their calibration certificates; and
Refer to calibration certificates
- f) sign-off by technical staff or responsible management.
Sign-off by technical staff and responsible management.

1. Lightning impulse test
2. Applied voltage tests

3. Induced voltage tests
4. Temperature test

The following routine tests of remaining 1 unit of transformer were performed at Longxi Industrial Zone ,JiangYan District,Taizhou, Jiangsu 225500, China, in accordance with CSA C22.2 No. 47:13, with satisfactory result.
Refer to Illustration 7.

1. Applied voltage tests
2. Induced voltage tests

Applicable Standards

SPE-1000:21 and CSA C22.2 No. 47:13

List of Alterations

2025-07-31: No warning on the transformer
2025-07-31: Done

List of Safety Critical Components

Enclosure Components	Painted metal enclosure with enough rigidity
Ground/Bonding Components	N/A
Disconnect Components	N/A
Main Overcurrent Protection Components	N/A
Branch Overcurrent Protection Components	N/A
Overload Components	N/A
Temperature	N/A

device
ComponentsSafety Circuit
Components N/AOther
Components Detail see the Att4

Equipment Description and Function

The unit is a Dry Type Transformer. Installation Requirements Reviewed: Yes

Construction Review

Components	Components were confirmed to be accurately identified on the drawings and bill of material. Critical components were marked with an acceptable approval mark from an accepted NRTL. The components were installed in accordance with the manufacturer's instructions, used for their intended application, and were used within their electrical ratings. Critical safety components that were not approved are identified in the component list of the report.
Mechanical Assembly	The mechanical assembly was reviewed and found to be smooth and free of shape edges and burrs. The equipment provided with adequate guarding and the structure was mechanically stable and structurally sound. Adequate guarding of dangerous live part.
Disconnecting Means	N/A
Bonding	N/A
Enclosure	The enclosure was found to be constructed and assembled to provide the strength and rigidity necessary to resist the abuses to which it will be subjected in the environment in which the equipment is intended to be used without resulting in a fire or shock hazard. The enclosure was made of suitable material to prevent corrosion. Doors and covers were adequately fastened such that live parts were not accessible without the use of a tool. Openings were reviewed and found sized to prevent the test probe from contacting bare live parts of hazard voltages.
Terminals	N/A
Wiring	Internal conductors were found to be suitable for the service intended with respect to voltage, temperature and grouping. The conductors were supported so that there was no undue mechanical strain on the conductors or their terminals. There were no apparent rough edges, burrs or sharp edges that would likely damage the insulation. The conductors were evaluated for the load ampacity.

Overcurrent Protection N/A

Supplementary Protectors N/A

Motors N/A

Motor Controllers N/A

Receptacles N/A

Lighting N/A

Drives N/A

Safety Circuits N/A

Conditions of Acceptability

1. The acceptance of the final installation shall be determined by the authority having jurisdiction.
2. The equipment has been evaluated for electrical safety only, for installation and use in ordinary (non hazardous) locations in accordance with National and Local Code; requirements other than electrical safety may be mandated by local/ provincial/federal authorities, and are responsibility of the Submitter.

Att1 - Nameplate

Att2 - Calibration certificate

Att3 - Outline drawing

Att4 - Bom list for transformer

Att5 - Equipment List

Att6 - Design tests report-MYG2505324

Att7 - Design tests report-MYG2505332

Att8 - Lab evaluated

Markings

Verified Bilingual Yes

Cautions/Warning Markings Detail see the photo

Customer Signature

Signature



CSA Group Testing & Certification Inc.
CSA Group Bayern GmbH
Straubinger Straße 100, 94447 Plattling,
Germany.

Signed By *[Signature]*
Date *2025/07/08*
Type Facility Representative

Prepared By Karl Jing

The Client acknowledges that the equipment described in the related report has not been rejected due to unacceptable results of a previous evaluation conducted by a certification organization through any other existing certification service.

NOTE: EVALUATION BY SPECIAL INSPECTION SERVICE SHALL NOT BE CONSIDERED EQUIVALENT OF CSA CERTIFICATION.

The Client agrees to the Conditions of the signed/accepted Quote on file, and Alteration(s) listed on the related report. This report addresses only the product described in the report, as the product existed at the time of the inspection.