



CSA Group Testing & Certification Inc.
CSA Group Bayern GmbH
Straubinger Straße 100, 94447 Plattling,
Germany.

Customer ID	0006025564	Account	JZPE POWER TRANSFORMER (JIANGSU) CO.,LTD
Contact	Han Meng	Address	Longxi Industrial Zone , JiangYan District, Taizhou, Jiangsu 225500 China
Project Number	80224094		

Special Inspection Report

Work Order	00035192	Usage Decision	Product labeled
Work Order Line Item Number	00000002	Label Applied	Yes
		Start Date	1/7/2025 12:00 PM
Product	THREE PHASE TRANSFORMER	Report Generation Date	8/5/2025 3:53 PM
Model	S-2500/24.94		
Manufacturer's Name	JIEZOU POWER		

Inspection Address

Longxi Industrial Zone ,
JiangYan District,
Taizhou, Jiangsu 225500
China

Labels Applied

Material	Label Serial Number	Quantity	Unit Serial Number
1002210	C2977091	1.00	MY2411350
1002210	C2977090	1.00	MY2411166

Inspection Method QD-1055-WI-INSP

Electrical Ratings

Voltage Values Transformer: H.V.: 24940 V, L.V.: 600 V; Terminal box: 120 Vac

Frequency	60 Hz
Power Values	Transformer:2500 KVA; Terminal box: 20 A
No of Wires	4; 3
No of phases	3; 1
SCCR:	N/A
Connection type	Permanently connected
Enclosure Type	Outdoor use
Environmental Test Conditions	Test indoor under normal operating temperature and humidity.

Test Results

Test Type	Duration of Test	Test Value	Pass/Fail	Test Equipment	Cal Due Date	S/N or ID	Number of Units
-----------	------------------	------------	-----------	----------------	--------------	-----------	-----------------

Test Result Summary

The following design tests on serial no MYY2411166 of transformer were performed at Longxi Industrial Zone ,JiangYan District,Taizhou, Jiangsu 225500, China, in accordance with CSA C88:16, with satisfactory result.
Refer to Illustration 7.

Note: Lab capacity was evaluated before performing the tests according to IEC 17025.

- a) information on other third-party qualifications, if available;
N/A
- b) relevant test procedures or other information to ensure the tests are conducted correctly;
Witness tests by CSA SIR- Karl Jing.
- c) training records for staff performing testing or other evidence of staff competence;
Refer to training records.
- d) information on the calibration procedures;
Have CNAS and ilac-MRA marked.
- e) list of test equipment and their calibration certificates; and
Refer to calibration certificates.
- f) sign-off by technical staff or responsible management.
Sign-off by technical staff and responsible management.

1. Resistance measurement
2. Ratio tests

3. No load losses and excitation current
4. Load losses and impedance voltage
- 5 Insulation resistance tests
6. Lightning impulse test
7. Applied voltage tests
8. Induced voltage tests
9. Temperature test
10. Tank pressure (leakage) Test

The following routine tests of remaining 1 unit of transformer were performed at Longxi Industrial Zone ,JiangYan District,Taizhou, Jiangsu 225500, China, in accordance with CSA C88:16, with satisfactory result.
Refer to Illustration 8.

1. Resistance measurement
2. Ratio tests
3. No load losses and excitation current
4. Load losses and impedance voltage
- 5 Insulation resistance tests
6. Applied voltage tests
7. Induced voltage tests
8. Tank pressure (leakage) Test

Dielectric Strength Test: Satisfactory.
Applied 1kVac for 60s between live parts and metal enclosure of Terminal box.
Equipment: Hi-pot tester
Model: EST-300
Calibration Date: 2024-09-25
Calibration Due Date: 2025-09-24
Equipment No: SH-WV006
Sample size: 100%; as per SPE-1000:21 clause 6.1.2

Applicable Standards

SPE-1000:21
*CSA C88:16
*** as the applicable requirements of reference standard

List of Alterations

2025-01-10: Missing the nameplate.
2025-02-17: Done.

List of Safety Critical Components

Enclosure	Transformer: detail see Att4 - Outline drawing
Components	Terminal: overall 23.2 by 21.6 by 9.4 in, stainless steel, evaluate the construction that water would not contact bare live parts.

Ground/Bonding Components	All exposed non-current-carrying metal parts that could become energized were properly bonded.
Disconnect Components	Provided at installation site.
Main Overcurrent Protection Components	Circuit breaker: cULus listed, by Nader, model NDB2T-63 C20, 277/120 ACV, 10000 A.
Branch Overcurrent Protection Components	N/A
Overload Components	N/A
Temperature device Components	N/A
Safety Circuit Components	N/A
Other Components	Detail see Bom list.

Equipment Description and Function

The unit was a THREE PHASE TRANSFORMER. Installation Requirements Reviewed: Yes

Construction Review

Components	Components were confirmed to be accurately identified on the drawings and bill of material. Critical components were marked with an acceptable approval mark from an accepted NRTL. The components were installed in accordance with the manufacturer's instructions, used for their intended application, and were used within their electrical ratings. Critical safety components that were not approved are identified in the component list of the report.
Mechanical Assembly	The mechanical assembly was reviewed and found to be smooth and free of sharp edges and burrs. The equipment provided with adequate guarding and the structure was mechanically stable and structurally sound.
Disconnecting	N/A

Means

Bonding	The equipment was provided with an adequately sized bonding terminal and found to be suitable for bonding the equipment to ground in accordance with the requirements of the Canadian Electrical Code, Part I. All exposed non-current-carrying metal parts that could become energized were properly bonded. There was a sufficient number of bonding terminals provided for each incoming and each outgoing circuit.
Enclosure	The enclosure was found to be constructed and assembled to provide the strength and rigidity necessary to resist the abuses to which it will be subjected in the environment in which the equipment is intended to be used without resulting in a fire or shock hazard. The enclosure was made of suitable material to prevent corrosion. Doors and covers were adequately fastened such that live parts were not accessible without the use of a tool. Openings were reviewed and found sized to prevent the test probe from contacting bare live parts of hazard voltages.
Terminals	Conductors were found to be secured in a manner as to obtain good permanent contact. Conductors were firmly gripped in a manner that stray strands cannot cause short-circuits or grounds. Terminals were adequately sized with an ampacity not less than required for application in the device.
Wiring	Internal conductors were found to be suitable for the service intended with respect to voltage, temperature and grouping. The conductors were supported so that there was no undue mechanical strain on the conductors or their terminals. There were no apparent rough edges, burrs or sharp edges that would likely damage the insulation. The conductors were evaluated for the load ampacity.
Overcurrent Protection	Overcurrent and overload devices were found to be suitable for the application, approved for the intended use, and adequately sized for the circuit they are protecting.
Supplementary Protectors	N/A
Motors	N/A
Motor Controllers	N/A
Receptacles	N/A
Lighting	Lighting circuits were branch circuit protected in accordance with the C22.1. Fixtures were installed in a location where they were protected from mechanical damage.
Drives	N/A
Safety Circuits	N/A

Conditions of Acceptability


1. The acceptance of the final installation shall be determined by the authority having jurisdiction.
2. The equipment has been evaluated for electrical safety only, for installation and use in ordinary (non hazardous) locations in accordance with National and Local Code; requirements other than electrical safety may be mandated by local/ provincial/federal authorities, and are responsibility of the Submitter.

Att1 - Nameplate
Att2 - Calibration certificate
Att3 - Lab evaluated
Att4 - Outline drawing
Att5 - Electrical drawing
Att6 - Bom list for terminal box
Att6 - Bom list for transformer
Att7 - Design tests report
Att8 - Routine tests report
Att9 - Test report for oil

Markings

Verified Bilingual Yes
Cautions/Warning Detail see photos.
Markings

Customer Signature

Signature 
Signed By
Date
Type Facility Representative

Prepared By Mark Xin

The Client acknowledges that the equipment described in the related report has not been rejected due to unacceptable results of a previous evaluation conducted by a certification organization through any other existing certification service.

NOTE: EVALUATION BY SPECIAL INSPECTION SERVICE SHALL NOT BE CONSIDERED EQUIVALENT OF CSA CERTIFICATION.

The Client agrees to the Conditions of the signed/accepted Quote on file, and Alteration(s) listed on the related report. This report addresses only the product described in the report, as the product existed at the time of the inspection.