



# TEST REPORT

Part NO : ZGSL-H-500/27.6

---

Rated Power : 500 kVA

---

Series No. : JZP057002

---

Finish Date : 2025/7/14

---

Check : Shen qian

---

Approve : Xu yangjie

---

JZPE POWER TRANSFORMER(JIANGSU)CO.,LTD.

Add: Longxi Industrial Zone, JiangYan District, Taizhou City, Jiangsu Province China

Tel: 0523-88601688

web: [www.jiezoupower.com](http://www.jiezoupower.com)



# TEST REPORT

p- 1

Manuf. No. JZP057002

- |                               |                                     |
|-------------------------------|-------------------------------------|
| 1) Part Name:                 | Three Phase Pad Mounted Transformer |
| 2) Series No.:                | JZP057002                           |
| 3) Type:                      | ZGSL-H-500/27.6                     |
| 4) Rated Power:               | 500kVA                              |
| 5) Rated Current:             | 10.5/481.1                          |
| 6) Rated Voltage:             | 27.6±2X2.5% / 0.600 kV              |
| 7) Phase:                     | Three Phase                         |
| 8) Rated Frequency:           | 60Hz                                |
| 9) Vector Group:              | YNyn0                               |
| 10) Cooling Method:           | ONAN                                |
| 11)TYPE OF OIL                | 45#                                 |
| 12) Manufacture Date:         | 2025/7/14                           |
| 13) Insulation Grade:         | A                                   |
| 14) Applicable Condition:     | Outdoor                             |
| 15) Total Weight:             | 2039kg                              |
| 16) Altitude above sea level: | ≤1000m                              |
| 17) Standard of Test.         | CSA C227.4                          |

|                                                                                   |           |                |                       |             |           |                           |      |
|-----------------------------------------------------------------------------------|-----------|----------------|-----------------------|-------------|-----------|---------------------------|------|
|  |           | TEST REPORT    |                       |             |           | p- 2                      |      |
|                                                                                   |           |                |                       |             |           | Manuf. No. JZP057002      |      |
| 1. DC Resistance Test.                                                            |           | Temperature:   |                       | 29.0℃       | Humidity: | 73.0%                     |      |
| HV Winding (Ω)                                                                    |           |                |                       |             |           |                           |      |
| Test position                                                                     |           | Design value   | H1H2                  | H2H3        | H3H1      | (MAX-MIN)/<br>AVERAGE(%)  |      |
| 28980V                                                                            |           | 15.0240        | 14.5780               | 14.5960     | 14.6200   | 0.29                      | ≤2   |
| 28290V                                                                            |           | 14.6663        | 14.1880               | 14.2060     | 14.2310   | 0.30                      |      |
| 27600V                                                                            |           | 14.3086        | 13.7930               | 13.8100     | 13.8350   | 0.30                      |      |
| 26910V                                                                            |           | 13.9508        | 13.4040               | 13.4190     | 13.4450   | 0.31                      |      |
| 26220V                                                                            |           | 13.5931        | 13.0090               | 13.0230     | 13.0480   | 0.30                      |      |
| LV Winding ( mΩ)                                                                  |           |                |                       |             |           |                           |      |
| Test position                                                                     |           |                | X1X2                  | X2X3        | X3X1      | (MAX-MIN)/<br>AVERAGE(%)  |      |
| 600V                                                                              |           |                | 5.7010                | 5.6590      | 5.7450    | 1.51                      |      |
| Test position                                                                     |           |                | X1-X0                 | X2-X0       | X3-X0     | (MAX-MIN)/<br>AVERAGE(%)  |      |
| 600V                                                                              |           |                | 2.94                  | 2.8680      | 2.8810    | 2.49                      |      |
| Conclusion                                                                        |           |                | Tested by             | Xu Yang Jie | Date      | 2025/7/14                 |      |
| 2 Voltage ratio Test.                                                             |           | Temperature:   |                       | 29.0℃       | Humidity: | 73.0%                     |      |
| Test position                                                                     |           | Vector Group   | YNyn0                 |             |           | Maximum deviation<br>( %) |      |
|                                                                                   |           | Standard ratio | H1H2/X1X2             | H2H3/X2X3   | H3H1/X3X1 |                           |      |
| 1                                                                                 | 28980/600 | 48.30          | 48.33                 | 48.33       | 48.33     | 0.01                      | ±0.5 |
| 2                                                                                 | 28290/600 | 47.15          | 47.17                 | 47.17       | 47.17     | 0.04                      |      |
| 3                                                                                 | 27600/600 | 46.00          | 46.01                 | 46.02       | 46.02     | 0.03                      |      |
| 4                                                                                 | 26910/600 | 44.85          | 44.86                 | 44.86       | 44.86     | 0.02                      |      |
| 5                                                                                 | 26220/600 | 43.70          | 43.70                 | 43.70       | 43.70     | 0.00                      |      |
| Conclusion                                                                        |           | OK             | Tested by Xu Yang Jie |             | Date      | 2025/7/14                 |      |

|                                                                                   |     |                      |                  |                       |       |                                         |            |            |                |                    |            |                 |  |
|-----------------------------------------------------------------------------------|-----|----------------------|------------------|-----------------------|-------|-----------------------------------------|------------|------------|----------------|--------------------|------------|-----------------|--|
|  |     | <h1>TEST REPORT</h1> |                  |                       |       | <p>p- 3</p> <p>Manuf. No. JZP057002</p> |            |            |                |                    |            |                 |  |
| 3. Insulation Resistance Test.                                                    |     |                      |                  |                       |       |                                         |            |            |                | Temperature: 29.0℃ |            | Humidity: 73.0% |  |
| Test position                                                                     |     |                      | Test results(MΩ) |                       |       | Standard of judgement                   |            |            | Test equipment |                    |            |                 |  |
| HV---LV & Earth                                                                   |     |                      | /                |                       |       | /                                       |            |            | /              |                    |            |                 |  |
| LV---HV & Earth                                                                   |     |                      | 2500             |                       |       | ≥ 1000 MΩ                               |            |            | 5000V/5000MΩ   |                    |            |                 |  |
| Conclusion                                                                        |     | OK                   |                  | Tested by Xu Yang Jie |       |                                         | Date       |            | 2025/7/14      |                    |            |                 |  |
| 4. Applied Voltage Withstand Test.                                                |     |                      |                  |                       |       |                                         |            |            |                | Temperature: 29.0℃ |            | Humidity: 73.0% |  |
| Test position                                                                     |     |                      | Test voltage(kV) |                       |       | Current(mA)                             |            |            | Test time(s)   |                    |            |                 |  |
| HV---LV & Earth                                                                   |     |                      | /                |                       |       | /                                       |            |            | /              |                    |            |                 |  |
| LV---HV & Earth                                                                   |     |                      | 10               |                       |       | 41.96                                   |            |            | 60             |                    |            |                 |  |
| Conclusion                                                                        |     | OK                   |                  | Tested by             |       | Shen qian                               |            | Date       |                | 2025/7/14          |            |                 |  |
| 5. Induced Voltage Withstand Test.                                                |     |                      |                  |                       |       |                                         |            |            |                | Temperature: 29.0℃ |            | Humidity: 73.0% |  |
| Test position                                                                     |     |                      | Test Voltage(V)  |                       |       | Frequency (Hz)                          |            |            | Test Time (s)  |                    |            |                 |  |
| 600V                                                                              |     |                      | 1200             |                       |       | 120                                     |            |            | /              |                    |            |                 |  |
| Conclusion                                                                        |     | OK                   |                  | Tested by             |       | Shen qian                               |            | Date       |                | 2025/7/14          |            |                 |  |
| 6. Short-circuit Impedance and Load Loss.                                         |     |                      |                  |                       |       |                                         |            |            |                | Temperature: 29.0℃ |            | Humidity: 73.0% |  |
| Test position                                                                     |     | Test Voltage (V)     | Test current (A) | Test loss (W)         | %IZ   | %IR                                     | %IX        | 85℃        |                |                    |            |                 |  |
|                                                                                   |     |                      |                  |                       |       |                                         |            | %IZ        | %IR            | loss (W)           | Efficiency |                 |  |
| 27600V                                                                            |     | 1228                 | 10.5             | 4367                  | 4.45  | 0.87                                    | 4.36       | 4.49       | 1.06           | 5281               | 99.17      |                 |  |
| Conclusion                                                                        |     | OK                   |                  | Tested by             |       | Shen qian                               |            | Date       |                | 2025/7/14          |            |                 |  |
| 7. Test on no-load current and no-load loss.                                      |     |                      |                  |                       |       |                                         |            |            |                | Temperature: 29.0℃ |            | Humidity: 73.0% |  |
| Test voltage(V)                                                                   |     | No-load current (A)  |                  | No-load loss (60Hz)   |       | No-load current                         |            | Conclusion |                |                    |            |                 |  |
| 1.0U                                                                              | 600 | 1.815                |                  | 778                   |       | 0.38                                    |            | OK         |                |                    |            |                 |  |
| Conclusion                                                                        |     | OK                   |                  | Tested by             |       | Shen qian                               |            | Date       |                | 2025/7/14          |            |                 |  |
| 8. Seal test                                                                      |     |                      |                  |                       |       |                                         |            |            |                |                    |            |                 |  |
| Test method                                                                       |     | Apply pressure[kPa]  | Duration(H)      | Residual pressure     |       | Criteria for residual pressure [%]      | Conclusion |            |                |                    |            |                 |  |
|                                                                                   |     |                      |                  | [kPa]                 | [%]   |                                         |            |            |                |                    |            |                 |  |
| Add the dry compressed air                                                        |     | 50                   | 12               | 50                    | 100.0 | ≥80                                     | OK         |            |                |                    |            |                 |  |
| Tested by                                                                         |     | Sun Ji Qin           |                  |                       |       | Date                                    | 2025/7/14  |            |                |                    |            |                 |  |
| Engineer                                                                          |     | Bob                  |                  |                       |       |                                         |            |            |                |                    |            |                 |  |

